

# ENNIS PUBLIC REALM REGENERATION PROJECT



## WEEKLY UPDATE

WE 04/04/21

### This week:

- Paving works are substantially completed in Barret's Lane and Brady's Lane.
- The civil works on Thompsons Lane have been completed.
- The Herringbone paving and grouting at the Wood Quay / Parnell Street junction has been completed.
- The civil works on the northern section of Cabey's Lane are substantially complete.
- Civil works were restarted on Bindon Lane.

### Continued progress was made on Parnell Street:

- Continued progress was made on the footpaths up to O'Connors Bakery.
- Paving has been completed on the northern side of the River Lane / Parnell Street junction.
- Installation continued on underground services, kerbs, drainage and utilities along Parnell Street.

### Look ahead to next week:

- Civil works will continue on Bindon Lane & Cabey's Lane.
- Civil works will commence on the southern side of Parnell Street at the Fahey's Lane Junction, to install underground services, drainage, ducting and kerbs.
- Paving Works will start on the Parnell Street carriage way from the Wood Quay junction.
- On Curtins Lane the paving works will re-commence.
- Paving will continue on Westby's Lane and Brady's Lane, and will commence on Murray's Lane.

*All site areas will be secured at close of business on Saturday the 3rd of April, in preparation for the Easter Bank Holiday and works will recommence on Tuesday the 6th of April.*



*Should you have any queries in relation to the works, please do not hesitate to contact our Project Manager or Public Liaison officer on the details below.*



**Project Manager | Barry Lane | 086 602 2905 | [barrylane@shareridge.ie](mailto:barrylane@shareridge.ie)**  
**Public Liaison | Lisa Elliott | 086 606 6249 | [ennispublicrealm@shareridge.ie](mailto:ennispublicrealm@shareridge.ie)**