

ENNIS PUBLIC REALM REGENERATION PROJECT



WEEKLY UPDATE

WE 30/05/21

This week:

- Civil works continued on Cabey's Lane, Cook's Lane and Bindon Lane.
- Paving works were substantially completed on Brewery Lane.
- Paving works completed on Curtins Lane.
- Paving works commenced on Cook's Lane.
- Refurbishment works commenced on Chapel Lane.

Continued progress was made on Parnell Street:

- Paving works continued on the Parnell Street carriage way from the Fahys Lane junction towards the Cabey's Lane junction.
- Installation of underground services, drainage, kerbing and utilities continued on Parnell Street at the junction with Enrights Bow.
- Paving channel works commenced on Cabey's Lane to the junction with Parnell Street

Look ahead to next week:

- Civil works will continue on Cabey's Lane & Parnell Street along with Tarmac reinstatement works.
- Civil works will commence in Old Friary Lane.
- Civil works will continue in Cook's Lane.
- Paving works will continue on the northern side of Parnell Street at the Cabey's Lane junction.
- Paving works will continue on Cabey's Lane & Cook's Lane.
- Street furniture to be erected on Parnell Street, Wood Quay, Cabey's Lane & Post Office Lane.



Should you have any queries in relation to the works, please do not hesitate to contact our Project Manager or Public Liaison officer on the details below.



Project Manager | Barry Lane | 086 602 2905 | barrylane@shareridge.ie
Public Liaison | Lisa Elliott | 086 606 6249 | ennispublicrealm@shareridge.ie