

# ENNIS PUBLIC REALM REGENERATION PROJECT



## WEEKLY UPDATE

WE 23/05/21

### This week:

- Civil works continued on Cabey's Lane and Bindon Lane.
- Civil works continued on Cook's Lane
- Paving works continued on Brewery Lane.
- Paving recommenced on Curtins Lane.

### Continued progress was made on Parnell Street:

- Paving works continued on the Parnell Street carriage way from the Fahys Lane junction towards the Cabey's Lane junction.
- Installation of underground services, drainage, kerbing and utilities commenced on Parnell Street at the junction with Enright's Bow.

### Look ahead to next week:

- Civil works will continue on Bindon Lane, Cabey's Lane & Parnell Street.
- Paving works will continue on the northern side of Parnell Street at the Cabey's Lane junction.
- Paving works will continue on Curtins Lane, Cabey's Lane, Brewery Lane and Bindon Lane.
- Civil works will continue in Cook's Lane.
- Refurbishment works will commence on Chapel Lane.



*Should you have any queries in relation to the works, please do not hesitate to contact our Project Manager or Public Liaison officer on the details below.*



**Project Manager | Barry Lane | 086 602 2905 | [barrylane@shareridge.ie](mailto:barrylane@shareridge.ie)**  
**Public Liaison | Lisa Elliott | 086 606 6249 | [ennispublicrealm@shareridge.ie](mailto:ennispublicrealm@shareridge.ie)**